BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Providing and laying PVC pipe line for water supply in Abbigere. Medarahalli and KG Halli in ward no.12 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.35.00 Lakhs EE/DD/TS/ /2020-21 Dt:
3	Amount of Tender	Rs.35,00,000/-
4	Job Code No	012-20-000116
5	Name & Address of the contractor	Smt. K. Manjula #381, 23rd main road, 2nd stage. BTM Layout, Bangalore 560070.
6	Agreement No & Date	EE/DD/AGR/200/2020-21 Date:16.03.2021
7	No & Date Under which the work order has been issued	EE/DD/WO/200/2020-21 Date: 16.03.2021
8	Time limit Originally fixed for completion of time	60 Days
9	Date of application of contractor requesting for extension	15.05.2021
10	Date of receipt of application in Sub Division	15.05.2021
11	Weather time extended	Yes.
12	Due date of Starting the work	Immediate.
13	Due date of Completion of the work	11/12/2021
14	Actual Date of Completion of the work	11.12.2021
15	Progress achieved during first extension	— ?
16	Time extension period applied for	—)
17	No of Days	210
18	Time Extension Recommended	The Subject may be granted with a fine of 1% /day for delay period 210 days

Sincerely

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಲಯ

BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Providing and laying PVC pipe line for water supply in Abbigere. Medarahalli and KG Halli in ward no.12 Shettyhalli Sub Division
2	Sanction Estimate Cost Rs. In Lakhs	Rs.35.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	Rs.32.29 Lakhs
4	Time Given to Complete the tender work in Days From To	15-05-2021 - 60 days
5	Progress achieved during the given tender period Rs.in Lakhs	—
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	₹ 32,29013·27
7	EOT Required to complete the balance work in Day, From-To	210 days 15/6/2021 to 11/12/2021.
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	

Note: To Substanciate financial progress i.e column No.(5) relavent viz M.B. Bill form etc.. to be shown to the EOT approving authority for confirmation

Assistant Engineer
Ward No.12

Assistant Executive Engineer
Shettyhalli Sub Divison

Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಲಯ